



ID	Nom de la tâche	Duration	Start	Finish	DDDD	Predecessors	Resource Names	Mar '17							Apr '17				May '17						
								06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22		
1	Installation des chaises	2 days	Mon 24/10/16	Wed 26/10/16	2 days																				
2	BE INVEST	88,63 days	Wed 26/10/16	Sat 04/02/17	88,63 days	1																			
3	IMM BE INVEST	88,63 days	Wed 26/10/16	Sat 04/02/17	88,63 days																				
4	Fondations	15 days	Wed 26/10/16	Sat 12/11/16	15 days																				
5	Fouille	3 days	Wed 26/10/16	Sun 30/10/16	3 days																				
6	Béton de propreté	1 day	Sun 30/10/16	Mon 31/10/16	1 day	5																			
7	Ferrailage et Bétonnage Semelles et longrines Inferieur	2 days	Mon 31/10/16	Wed 02/11/16	2 days	6																			
8	Fut de poteau	1 day	Wed 02/11/16	Thu 03/11/16	1 day	7																			
9	Remblaiement	3 days	Thu 03/11/16	Mon 07/11/16	3 days	8																			
10	Chainage et longrine	2 days	Mon 07/11/16	Wed 09/11/16	2 days	9																			
11	Réseau sous dallage	1 day	Wed 09/11/16	Thu 10/11/16	1 day	10																			
12	Dallage	2 days	Thu 10/11/16	Sat 12/11/16	2 days	11																			
13	Superstructures	43 days	Sat 12/11/16	Sat 31/12/16	43 days																				
14	Plancher Haut Sous Sol	7 days	Sat 12/11/16	Mon 21/11/16	7 days	12																			
15	Poteaux PH S sol	2 days	Sat 12/11/16	Tue 15/11/16	2 days																				
16	Coffrage et ferrailage PH S Sol	4 days	Tue 15/11/16	Sat 19/11/16	4 days	15																			
17	Coulage PH S Sol	1 day	Sat 19/11/16	Mon 21/11/16	1 day	16																			
18	Plancher Rdc	7 days	Tue 22/11/16	Tue 29/11/16	7 days																				
19	Poteaux PH RDC	2 days	Tue 22/11/16	Thu 24/11/16	2 days																				
20	Coffrage et ferrailage PH RDC	4 days	Thu 24/11/16	Mon 28/11/16	4 days	19																			
21	Coulage PH RDC	1 day	Mon 28/11/16	Tue 29/11/16	1 day	20																			
22	Plancher 1 er Etage	7 days	Wed 30/11/16	Wed 07/12/16	7 days																				
23	Poteaux PH 1 ER ET	2 days	Wed 30/11/16	Fri 02/12/16	2 days																				
24	Coffrage et ferrailage PH 1ER ET	4 days	Fri 02/12/16	Tue 06/12/16	4 days	23																			
25	Coulage PH 1 ER ET	1 day	Tue 06/12/16	Wed 07/12/16	1 day	24																			
26	Plancher 2 Eme Et	7 days	Thu 08/12/16	Thu 15/12/16	7 days																				
27	Poteaux PH 2 EME ET	2 days	Thu 08/12/16	Sat 10/12/16	2 days																				
28	Coffrage et ferrailage PH 2 EME ET	4 days	Sat 10/12/16	Wed 14/12/16	4 days	27																			
29	Coulage PH 2EME ET	1 day	Wed 14/12/16	Thu 15/12/16	1 day	28																			
30	Plancher 3 Eme Et	7 days	Fri 16/12/16	Fri 23/12/16	7 days																				
31	Poteaux PH 3EME ET	2 days	Fri 16/12/16	Sun 18/12/16	2 days																				
32	Coffrage et ferrailage PH 3 EME ET	4 days	Sun 18/12/16	Thu 22/12/16	4 days	31																			
33	Coulage PH 3 EME ET	1 day	Thu 22/12/16	Fri 23/12/16	1 day	32																			
34	Plancher 4 Eme Et	7 days	Sat 24/12/16	Sat 31/12/16	7 days																				
35	Poteaux PH 4 EME ET	2 days	Sat 24/12/16	Mon 26/12/16	2 days																				
36	Coffrage et ferrailage PH 4EME ET	4 days	Mon 26/12/16	Fri 30/12/16	4 days	35																			
37	Coulage PH 4EME ET	1 day	Fri 30/12/16	Sat 31/12/16	1 day	36																			
38	Acrotère	6 days	Sun 01/01/17	Sat 07/01/17	6 days																				
39	Maçonnerie	36,63 days	Fri 09/12/16	Thu 19/01/17	36,63 days																				
40	Maçonnerie S Sol	3 days	Fri 09/12/16	Mon 12/12/16	3 days																				
41	Maçonnerie Rdc	5 days	Thu 15/12/16	Tue 20/12/16	5 days																				
42	Maçonnerie 1 ER Etage	5 days	Tue 20/12/16	Sun 25/12/16	5 days																				
43	Maçonnerie 2eme Et	5 days	Fri 30/12/16	Wed 04/01/17	5 days																				
44	Maçonnerie 3eme Et	5 days	Fri 06/01/17	Wed 11/01/17	5 days																				
45	Maçonnerie 4eme Et	5 days	Sat 14/01/17	Thu 19/01/17	5 days																				
46	Enduit Interieur	28 days	Tue 20/12/16	Fri 20/01/17	28 days																				
47	Enduit Extérieur Avec Decoration	15 days	Thu 19/01/17	Sat 04/02/17	15 days																				